

PROJECT INFORMATION REPORT

City of Los Angeles

Bureau of Engineering

Department of Public Works

Angel's Gate Park - Master Plan Implementation

(K271)

Current Phase	Scope of Work
Pre-Design	The Proposition K specified line item is "Implementation of master plan improvements and perimeter fencing." Perimeter fencing was completed as Phase I of the project. Phase II will include implementation of the master plan improvements.
Construction Information	
Expected Duration: from 7/17/2018 to 1/14/2021 Construction Cost: \$1,607,500 Contractor: RAP On- Call Contractor	
Program Information	<p style="text-align: center;">Project Status</p> <p>Jan/16 Project is in the pre design phase. Working with City Attorney and Recreation and Parks to complete project scope definition and prioritization of work scope.</p>
Group: Recreational and Cultural Facilities Program: Recreational and Cultural Facilities Project Mgr: Shashi Bhakta PM Phone: (213) 847-4701 Lead Division: Recreation and Cultural Facilities Work Order: E170155A (Active)	
Council District(s)	
15 - Joe Buscaino	
Neighborhood Council(s)	
Coastal San Pedro NC	
Geographic Information	
Planning Area: Harbor Area Address: 3601 South Gaffey Street, San Pedro, CA 90731	

Information Resources
Listed below are various resources available for finding more information related to projects.
City of Los Angeles Internet Home Page
http://www.lacity.org/
Bureau of Engineering Internet Home Page
http://eng.lacity.org/
BOE Mapping Application (Navigate LA)
http://navigate.la.lacity.org/
BOE Public Right of Way Reservation System
http://navigate.la.lacity.org/pwrsview/
Bureau of Engineering Project Information Reports
http://eng.lacity.org/iuprs/
Bureau of Engineering Projects Out to Bid
http://eng.lacity.org/docs/dpw/bids/consbids.pdf

NavigateLA

- Parcel Legal Text
- House Numbers Text
- Freeways and Streets
- Maps and Indices
- BOE Map Notes
- Landbase
- Aerial Photographs
- Boundaries

SCALE 1 : 1,284

100 0 100 200 300
FEET

<http://boemaps.eng.ci.la.ca.us/maps/lamap.mwf>
Friday, October 09, 2009 1:02 PM



Gary Lee Moore, PE, ENV SP
City Engineer